

Weekly Construction Update

I-105 Improvement Project

FEBRUARY 16-23, 2005

Construction Between Milepost 0.89 to 3.95

Work on the I-105 Highway Improvement Project continues this week as bridge rail work and clearing operations continue. There will be a one-lane closure westbound from 7 p.m. to 6 a.m. between the I-5 overcrossing and the Coburg Road interchange. Motorists should watch for lane closure signs.

Also, there may be shoulder closures in both eastbound and westbound directions during daytime hours for erosion and sediment control operations. No significant traffic impacts are expected during this work.

Continue visiting **www.keepusmoving.info** or call the automated **Regional Metro Road Report** at **(541) 984-8484** for current information on this project.

The I-105 construction work that will include major traffic impacts is expected to begin late in April and is scheduled to last 66 days and nights. During this period, the contractor will remove the Portland cement concrete travel way that was built in 1967 and replace it with 12 inches of asphalt. For approximately 8 days, the west bound lane of I-105 will be closed for construction, with only east bound traffic allowed; then alternating to the opposite side and closing the east bound lane for about 8 days for construction with west bound traffic allowed while working over the I-5 interchange.

In addition, the Delta Highway interchange will require a full closure of I-105 for 3 days, which will be scheduled over a weekend. The Coburg Avenue interchange will also have specific staging for 12 days in each direction where west bound traffic will be forced to use the ramp; east bound traffic will be restricted to a single lane for 12 days. The exact dates for the closures have not been scheduled yet by the contractor.

The project also includes a number of other highway enhancements and safety improvements including major upgrades to the guardrail, bridge rail, shoulder barrier and median barrier, bringing them up to current standards.

As I-105 work continues in late April, the contractor will continue working around the clock and the community may experience significant traffic impacts. There is \$35,000 per day incentives for the contractor to finish the work ahead of schedule.

Continue visiting www.keepusmoving.info or call the automated **Regional Metro Road Report** at **(541) 984-8484** for current information on this project.